



April 11, 2025

**RE: TOWN OF NEWBURGH – COLDEN PARK WATER MAIN REPLACEMENT PROJECT SUMMARY**

Below is a progress summary of the above reference project to date:

- 9,780 linear feet, or approximately 1.9 miles, of 8” Ductile Iron Water Main has been installed. This work is complete.
- Water service connections have been installed on Windwood Dr. (#1 - #40).
- Water services connections have been installed on Westwood Dr. (#3 - #44).
- Topsoil, grass seed and mulch have been placed along the total length of Windwood Dr.
- Water service connection trench paving has been performed on Windwood Dr. (#43 - #21) and Westwood Dr. (#3 - #30).
- Total of (95) water service connections outstanding with an expected completion in the next few weeks. The Contractor is averaging (5) service connections per day.
- Curb restoration and related restoration of items including driveways, mailboxes, walkways, walls etc. are on the outstanding items and the Contractor will be required to address these items prior to final completion of the project.
- All asphalt patches where concrete was removed by the Contractor from resident walkways and driveways are temporary and the Contractor will be required to address these items prior to final completion of the project.
- The Highway Department has scheduled the roads to be repaved this year.

**NEW YORK OFFICE**

33 Airport Center Drive, Suite 202, New Windsor, NY 12553  
845-567-3100 | F: 845-567-3232 | mheny@mhepc.com

**PENNSYLVANIA OFFICE**

111 Wheatfield Drive, Suite 1, Milford, PA 18337  
570-296-2765 | F: 570-296-2767 | mhepa@mhepc.com